

Nr.	Vorgangsname	Dauer	Anfang	Ende	2011				2012				2013				2014				2015				2016			
					. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt	. Qt
1	Werkplanung BA 1	130 Tage?	Mo 02.05.11	Fr 28.10.11	02.05.				28.10.																			
2	Vorbereitung Ausschreibung	40 Tage?	Mo 05.09.11	Fr 28.10.11					05.09.																			
3	Vergabeverfahren Rohbau	75 Tage?	Mo 07.11.11	Fr 17.02.12																								
4	Baubeginn	0 Tage	Mo 02.04.12	Mo 02.04.12																								
5	Sporthalle	190 Tage?	Mo 02.04.12	Fr 21.12.12																								
6	Grundschule	360 Tage?	Mo 16.04.12	Fr 30.08.13																								
7	Altbau	360 Tage?	Mo 16.04.12	Fr 30.08.13																								
8	Mittelschule	330 Tage?	Mo 16.09.13	Fr 19.12.14																								
9	Schwimmbad	245 Tage?	Mo 12.01.15	Fr 18.12.15																								
10	Ausweichcontainer	700 Tage?	Mo 16.04.12	Fr 19.12.14																								



